

September 21, 2005

Carolina Stalite Company P.O. Box 186 Gold Hill, North Carolina 28071

Attention:

Mr. Jody R. Wall, P.E.

Reference:

LABORATORY TEST RESULTS

Physical Testing of Granular Backfill Material

S&ME Project No. 1433-05-721 S&ME Proposal No. 3305908

Dear Mr. Wall:

S&ME has completed the laboratory testing on the granular backfill material that you delivered to our office on September 6, 2005. The testing included a gradation including a No. 200 wash, Magnesium Sulfate soundness (four cycles), Los Angeles Abrasion, direct shear and loss on ignition in accordance with S&ME Proposal No. 3305908. The results of the testing are included in the attachments.

S&ME is pleased to provide you with these laboratory testing services. If you should have any questions or require further testing, please call.

Sincerely,

S&ME, Inc.

Jason B. Burgess, P.E.

Project Engineer

Attachments JBB/JBP/jbb

John B. Pearson, P.E. Laboratory Manager

Customer: Carolina Stalite Company	Proposal Number: 3305908		
Address: P.O. Box 186	Material: Granular Backfill Material		
City, State, Zip: Gold Hill, NC 28071	S&ME Project No.: 1433-05-721		

Date Received:

9-06-05

Gradation including a No. 200 Wash ASTM C117 and ASTM C136

Sieve	Percent	AASHTO M195-00	
Size	Passing	19.0 to 4.75 mm Stone	
	(%)	Specification (%)	
1"	100	100	
3/4"	96	90 – 100	
1/2"	59		
3/8"	34	10 - 50	
No. 4	7	0 – 15	
No. 8	5		

Percent Passing the No. 200 sieve: 2.2 %

Physical Property	Test Designation	Test Results	Client Provided Requirements
Los Angeles Abrasion	ASTM C131	28 %	40 % maximum
Magnesium Sulfate Soundness	AASHTO T104 (four cycles)	0 %	30 % maximum
Angle of Internal Friction	ASTM D3080	44.6°	38° minimum
Organic Content	ASTM D2974 Method D	0.04 %	0.1% maximum



Project Name Material Type Shear Box Sample Log Number


Stalite
Gran. Lightweight Backfill
12" x 12" square
3/4" Stone (-3/4" material)


Project Number
Date Received
Date Completed
Test Condition


1433-05-721	
 9/6/2005	
9/19/2005	
Inundated	

Normal Load (ksf) Normal Load (psi) Target Dry Density (pcf) Target Moisture Content (%) Peak Shear Stress (psi) Shear Deflection at Peak (psi)

Test B	Test C	Test D
3	4	6
20.83	27.78	41.67
65% Relativ	ve Density	
Inund	ated	2007
28.07	35.21	45.65
0.74	0.74	0.98
	3 20.83 65% Relativ Inund 28.07	3 4 20.83 27.78 65% Relative Density Inundated 28.07 35.21







Remarks: Specimens remolded to 65% relative density given test values supplied with samples.

Specimens were sheared at a loading rate of 0.04 inches per minute.